



**INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH (IISER) , TIRUPATI**

**Minutes of Pre-Bid Meeting held on 07.10.2020 at 11:00 Hrs through Gmeet**

**Name of Work: Supply, Installation, Testing and Commissioning of 625 KVA DG set at IISER Tirupati Permanent campus at Jangalapalli Village, Yerpedu Mandal, Chittoor dist.**

**Tender No: IISERT/Engg/Elec/02 dated 03.10.2020**

**From IISER Tirupati Evaluation Committee**

1. Mr. T S Janardhanan , EE (Elec) , CPWD Tirupati
2. CMA Ramesh Damarla , DRFA, IISER Tirupati
3. Mr. George Srujan V , EE, IISER Tirupati

**From Prospective Bidders**

| S.No | Name of Applicant                         | Attended by                         |
|------|---|-------------------------------------|
| 1    | Integrated coolTech Pvt Ltd, Hyd          | Mr. Sudhakar                        |
| 2    | Shanti Electrical Enterprises Pvt Ltd Hyd | Mr. Mohan Kumar , Mr. Durai Murugan |
| 3    | Katakam Infra Projects India Pvt.Ltd.     | Mr. Manjunath                       |
| 4    | Ch. Veeraraghavulu Construction Pvt Ltd   | Mr. Chandra Sekhar                  |

*V. Srujan V.*

**The Following are the clarifications against queries from various bidders :**

| S.No. | Clause   | Query on  | Clarification of IISER T   |
|-------|--|---|--|
| 1.    | Site Tests /<br>Manufacture<br>site test -<br>Technical<br>Spec 54 (b) | Scope of Load and Diesel for<br>the testing of DG set.                | The following is clarified:<br>1. Load test as per standard norms of 12 hours on 100% load and 1 hour on 110% load to be carried out at Manufacturer/Supplier works to be witnessed by IISER representatives before dispatch.<br>2. The Load , Diesel etc are under the scope of the bidder.<br>All bidders may quote accordingly. The visit to Manufacturers/suppliers place for witnessing is subject to restrictions in movement by concerned authorities. However, the testing is mandatory. |
| 2.    | Deductions   | What are the deductions<br>applicable for this Work?                  | Standard deductions for works contract are applicable i.e. IT (@1.5%) , TDS at applicable rates pertaining to IT/GST, Labour Cess(1%) and Security Deposit (2.5%).   |
| 3.    | Vol II; 1.4.4<br>Scope   | Power Cable for connection<br>to Main panel and laying of<br>the same | The Power cable will be provided by IISER, laying and termination will be in the scope of the Bidder. Control cabling is in the scope of bidder.   |
| 4.    | Scope  | Exhaust System of DG set  | To be done as per the PCB norms. Consider the height of nearest building to be 3 Mtr panel room.   |
| 5.    | Vol II ;<br>Clause 1.5.1   | Warranty of the DG set  | Warranty is in the scope of Bidder for the Defect Liability Period of one year. Assistance of OEM to be ensured by the Bidder.   |
| 6.    | Vol I,<br>Section I ,<br>Clause 2 (a)<br>(ii)                          | Capacity of the DG set for<br>eligible work consideration             | The bidder must have executed in their own firm name complete SITC of 80% capacity i.e. 500KVA of one work or two works of 60% capacity i.e. 400 KVA or three works for 40% capacity i.e. 250KVA during last Seven years.  |
| 7.    | Scope  | Whether getting CEA<br>Clearance in the scope of<br>bidder?           | Yes. Bidder to quote accordingly.  |
| 8     | Section I ,<br>NIT clause1   | Period of Completion  | Completion period is extended to 5 weeks upon request of Bidders. However, it should be ensured to complete at the earliest.   |
| 9.    | Clause 10.5  | Exemption of EMD to<br>MSME   | No change in the Clause.   |

V. Rajeshaan.  
EE(CE), IISER-T

